

Rochdale BSF Output Specification Development Programme

ID	Task Name	Duration	Start	Finish	Predecessors	April		May			June			July			August						
						31/03	07/04	14/04	21/04	28/04	05/05	12/05	19/05	26/05	02/06	09/06	16/06	23/06	30/06	07/07	14/07	21/07	28/07
1	Volume 1 - General Output Specification	15.6 wks	Mon 14/04/08	Thu 31/07/08																			
2	Section 1 - Introduction	1 wk	Mon 14/04/08	Fri 18/04/08																			
3	Section 2 - Strategic Objectives	1 wk	Mon 14/04/08	Fri 18/04/08																			
4	Section 3 - Facilities Requirements Design and Construction	6 wks	Mon 14/04/08	Fri 23/05/08																			
5	Section 4 - Services Specification and Operational Performance	5 wks	Wed 16/04/08	Tue 20/05/08																			
6	Section 5 - Availability Requirements	4 wks	Wed 21/05/08	Tue 17/06/08	5																		
7	Annex 1 - Statutory requirements and guidelines	1 wk	Wed 18/06/08	Tue 24/06/08	4,5,6																		
8	Annex 2 - Local Authority Policy Requirements	1 wk	Wed 18/06/08	Tue 24/06/08	6																		
9	Annex 3 - Design Consultation Information	1 wk	Wed 25/06/08	Tue 01/07/08	8																		
10	1st Draft prepared	2 wks	Wed 02/07/08	Tue 15/07/08	9																		
11	Meeting to discuss 1st Draft	0 wks	Mon 14/07/08	Mon 14/07/08																			
12	2nd Draft prepared	1 wk	Mon 14/07/08	Fri 18/07/08	11																		
13	2nd Draft issued for Approval	0 wks	Fri 18/07/08	Fri 18/07/08	12																		
14	Final Volume 2 complete	0 wks	Thu 31/07/08	Thu 31/07/08																			
15	Volume 2 - Sample School Specific Output Specification	16.6 wks	Mon 07/04/08	Thu 31/07/08																			
16	Hollingworth - PFI New build	13.8 wks	Mon 07/04/08	Thu 10/07/08																			
17	School Questionnaire covering sections 1-5	0 wks	Mon 07/04/08	Mon 07/04/08																			
18	Section 1 - School Specific Background Information	0 wks	Mon 07/04/08	Mon 07/04/08																			
19	Section 2 - School Strategy and Vision	0 wks	Mon 07/04/08	Mon 07/04/08																			
20	Section 3 - Design Consideration and Requirements	0 wks	Mon 07/04/08	Mon 07/04/08																			
21	Section 4 - Accommodation requirements	0 wks	Mon 07/04/08	Mon 07/04/08																			
22	Section 5 - FM requirements	0 wks	Mon 07/04/08	Mon 07/04/08																			
23	Issue questionnaire to Council	3 wks	Mon 07/04/08	Fri 25/04/08																			
24	Issue Questionnaire to Schools for input and Comments	1 wk	Mon 28/04/08	Fri 02/05/08	23																		
25	Receive questionaire and prepare 1st Spec Draft	2 wks	Mon 05/05/08	Fri 16/05/08	24																		
26	1st Spec draft issued to schools for comments	1 wk	Mon 19/05/08	Fri 23/05/08	25																		
27	School comments received and 2nd draft prepared	1 wk	Mon 26/05/08	Fri 30/05/08	26																		
28	Check draft against Volume 1 Sections	1 wk	Mon 02/06/08	Fri 06/06/08	27																		
29	Meeting to discuss draft	0 wks	Fri 06/06/08	Fri 06/06/08	28																		
30	Final Draft issued to school for approval	1 wk	Mon 09/06/08	Fri 13/06/08	29																		
31	Final specification Volume 2 complete	0 wks	Fri 13/06/08	Fri 13/06/08	30																		
32	Annex 1 School Area Schedule	6 wks	Fri 30/05/08	Thu 10/07/08																			
33	Annex 2 School Area Data Sheets	6 wks	Fri 30/05/08	Thu 10/07/08																			
34	Annex 3 Design Quality Indicators	6 wks	Fri 30/05/08	Thu 10/07/08																			
35	Siddal Moor - Remodel Design& Build	16.6 wks	Mon 07/04/08	Thu 31/07/08																			
36	School Questionnaire covering sections 1-5	0 wks	Mon 07/04/08	Mon 07/04/08																			
37	Section 1 - School Specific Background Information	0 wks	Mon 07/04/08	Mon 07/04/08																			
38	Section 2 - School Strategy and Vision	0 wks	Mon 07/04/08	Mon 07/04/08																			
39	Section 3 - Design Consideration and Requirements	0 wks	Mon 07/04/08	Mon 07/04/08																			
40	Section 4 - Accommodation requirements	0 wks	Mon 07/04/08	Mon 07/04/08																			
41	Section 5 - FM requirements	0 wks	Mon 07/04/08	Mon 07/04/08																			
42	Issue questionnaire to Council	3 wks	Mon 07/04/08	Fri 25/04/08																			
43	Issue Questionnaire to School for input and comment	1 wk	Mon 28/04/08	Fri 02/05/08	42																		
44	Receive questionaire and prepare 1st Spec Draft	2 wks	Mon 05/05/08	Fri 16/05/08	43																		
45	1st Spec draft issued to schools for comments	1 wk	Mon 19/05/08	Fri 23/05/08	44																		
46	School comments received and 2nd draft prepared	1 wk	Mon 26/05/08	Fri 30/05/08	45																		
47	Check Draft against Volume 1 sections	1 wk	Mon 02/06/08	Fri 06/06/08	46																		

Project: Rochdale Output specifiator
Date: Wed 09/04/08

Task		Summary		Rolled Up Progress		Project Summary	
Progress		Rolled Up Task		Split		Group By Summary	
Milestone		Rolled Up Milestone		External Tasks			

